

July 27, 1956

#24940

Robert W. Raymond

NS. Bowles St., E x Wildwood Rd.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual cost. Main to be extended. 50¢
AGREEMENT.

Measure of 3/4" stop:

E x E line Wildwood Road

351.0

S x N " Bowles Street

8.1

W x E " House

12.2

Laid with drain

Work done October 16, 1956

(over)

54 ft. of 3/4" copper tubing type K, soft.....	\$ 42.12
1 - 3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. Stop Box, Complete.....	
Tapping machine use.....	1.—
Carting.....	2.—
Labor.....	\$ 19.01