

July 27, 1956

#24941 Chester Bobrowelcki
S.E. Cor. Maywood St., & Wood St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual cost. Lay with drain. 50¢ AGREEMENT
On existing main.

Laid with drain.

Measure of 3/4" copper stop:

S x S Line Wood St.	88.5
---------------------	------

W x E " Maywood St.	7.9
---------------------------	-----

N x S " House	2.3
---------------------	-----

Work done Aug. 15, 1956

(OVER)

60 ft. of 3/4" copper tubing type K soft.....	\$46.80
1-3/4" copper stop fig. 415.....	\$
1-3/4" corporation Red Hed fig. 413.....	\$
1-C.I. stop box, complete.....	\$
Use of compressor.....	\$ 9.00
Use of tapping machine.....	\$ 1.00
Carting.....	\$ 2.00
Labor.....	\$18.36