

July 31, 1956

#24950

John Veigas Jr.

N.E. Cor. Lake & Oneida St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Lay with drain. Actual cost.

Measure of $3/4$ " stop:

E x E Line	Oneida St.	15.8
S x N "	Lake St.	6.8
W x W "	House	0.2

Service laid with drain
Work done Sept. 14, 1956

(OVER)

41 ft. of 3/4" copper tubing type K soft.....	\$31.98
1-3/4" Corporation, Red Hed fig. 438.....	\$
1-3/4" Copper stop, Red Hed fig. 415.....	\$
1-Cast iron stop box (complete).....	\$
Use of Compressor.....	\$ 6.00
Use of Tapping machine.....	\$ 1.00
1-Street cut 5' x 2' Warrenite.....	\$
Carting.....	\$ 2.00
Labor.....	\$27.07