

Aug. 3, 1956

#24954

Joseph P. Rapoza
N.S. Portland St., W x Brock Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Actual cost. Main to be extended. 50¢
AGREEMENT.

Measure of $3/4$ " Stop:

W x W line Brock Avenue	174.1
S x N " Portland Street	6.2
W x E " House	6.3

Work done September 25, 1956

(over)

54 ft. of 3/4" copper tubing type K, soft.....	\$	42.12
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$	
1 C. I. stop box, complete.....	\$	
Tapping machine use.....	\$	1.--
Motocrane use.....	\$	9.70
Carting.....	\$	2.--
Labor.....	\$	7.60