

Aug. 3, 1956

#24957 Fairway Realty Co. Inc.
S. W. Cor. Acushnet Ave. & Churchill Sts.

Please install 3/4" City Meter & 3/4"
Copper service to supply bungalow. Actual cost.
On existing main.

Measure of 3/4" Stop:

W x W line Acushnet Avenue	34.0
N x S " Churchill Street	8.0
W x E " House	13.5

Work done August 9, 1956

This service was laid to the line only

(over)

18 ft. of 3/4" copper tubing type K, soft.....	\$ 14.04
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Motocrane use.....	\$ 4.20
Labor.....	\$ 21.22
Carting.....	\$ 2.--