

Aug. 6, 1956

#24958

John F. Leal

N.S. Portland St., W x Brock Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Actual cost. Main to be extended. 50¢
AGREEMENT.

Measure of $3/4$ " Stop:

W x W line Brock Avenue	242.2
S x N " Portland Street	6.2
W x E " House	9.6

Work done September 25, 1956

(over)

54 ft. of 3/4" copper tubing type K, soft.....	\$ 42.12
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Motocrane.....	\$ 9.70
Carting.....	\$ 2.--
Labor.....	\$ 7.60