

86

Aug. 6, 1956

#24960 John S. Nunes
S.E. Cor. Portland & Fort Sts.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual Cost. Main to be extended. 25¢
AGREEMENT.

Measure of 3/4" stop:

E x E line Fort Street	32.2
N x S " Portland Street	5.8
E x W " House	2.8

Work done September 26, 1956

(over)

49 ft. of 3/4" copper tubing type K, soft.....	\$ 38.22
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Motocrane use.....	\$ 14.35
Carting.....	\$ 2.--
Labor.....	\$ 5.--