

Aug. 6, 1956

#24961

~~Estelle McLeavy~~

S.S. Loftus St., W x Ayer St.

Please install 1" City Meter &
1" Copper service to supply bungalow. Cost.
Main to be extended. 50% AGREEMENT.

Line service.

Measure of 1" stop:

W x W Line Ayer St.

139.3

Nx S " Loftus St.

8.0

W x E " House

18.4

Work done Sept. 12, 1956

(OVER)

18 ft. of 1" cop. tubing type K soft.....	\$17.82
1-1" Corporation Fig. 438 Red Hed.....	\$
1-1" copper stop Fig. 415 Red Hed.....	\$
1-Cast iron stop box (complete).....	\$
Use of tapping machine.....	\$ 1.50
Use of Motocrane trench hoe.....	\$ 7.35
Carting.....	\$ 2.00
Labor.....	\$ 4.07

Service #24961 was extended from the property line to
 inside cellar November 13, 1958 by owner's plumber
 29 ft. of 1" copper tubing type K, soft

Inspected by A. Marks