

Aug. 14, 1956

#24965

Gerald R. LaFrance

E.S. Ashley Blvd. S x Wood St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual Cost. Lay with drain.

Measure of 3/4" stop:

S x S line Wood Street	143.5
W x E " Ashley Blvd.	8.5
N x S " House	10.4

Laid with drain

Work done September 7, 1956

(over)

86 ft. of 3/4" copper tubing type K, soft.....	\$ 67.03
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Copper to copper stop, fig. 415 - R. H. \$	
1-3/4" cop. to cop. cplg., A-1525.....	\$
1 C. I. stop box, complete.....	\$
1 street cut: 8' x 2 1/2' Warrenite.....	\$
Use of compressor.....	\$ 9.--
Use of Bulldozer.....	\$ 5.--
Use of tapping machine.....	\$ 1.--
Labor.....	\$ 51.86
Carting.....	\$ 2.--