

Aug. 15, 1956

#24966 Leopoldina L. Rodrigues
E. S. Lawrence St., N x Lynn St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Actual
Cost. Main to be extended. 50% AGREEMENT.
Measure of $3/4$ " Stop:

N x N line	Lynn Street	146.3
W x E	" Lawrence Street	8.2
S x N	" House	4.2

Work done October 16, 1956

1 Smith-Blair Saddle, 6" x $3/4$ " - DC-20-7E (over)
installed at tap - Service repaired Oct. 17, 1958

57 ft. of 3/4" copper tubing type K, soft....	\$	47.46
1-3/4" Corporation, 116. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, 116. 415 - R. H....	\$	
1 c. I. Stop Box, complete.....	\$	
Taping machine use.....	\$	1.--
Motocrane use.....	\$	12.70
Cutting.....	\$	2.--
Labor.....	\$	7.08