

Aug. 15, 1956

#24967 Edward Travers
W.S. Milbury St., S x Butler St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual cost. Main to be extended. 50¢
Agreement.

Measure of 3/4" Stop:

S x S line Butler Street	232.5
E x W " Milbury Street	6.0
S x N " House	1.8

Work done October 9, 1956

(over)

50 ft. of 3/4" copper tubing type K, soft....	\$ 39.--
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H....	\$
1 C. I. Stop Box, completa.....	\$
Tapping machine use.....	\$ 1.--
Motocrane.....	\$ 5.35
Carting.....	\$ 2.--
Labor.....	\$ 5.10