

Sept. 6, 1956

#24986

Manuel G. Costa

E. S. Cornell St., N x Fairmount St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual Cost. Main to be extended. No
assessment.

Measure of 3/4" Stop:

N x N line Fairmount Street	192.8
W x E " Cornell Street	8.0
N x S " House	12.0

Work done September 18, 1956

(over)

52 ft. of 3/4" copper tubing type K, soft.....	\$ 40.56
1-3/4" copper to cop. stop, fig. 415 - R. H.....	\$
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Motocrane use.....	\$ 19.35
Carting.....	\$ 2.--
Labor.....	\$ 6.86