

Sept. 12, 1956

#24991 Fabiola C. Magnant
W.S. Landry St., N x Brooklawn St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual Cost. Lay with drain.

Measure of 3/4" Stop:

N x N line Brooklawn Street	143.0
E x W " Landry Street	11.3
N x S " House	4.3

Work done October 18, 1956

(over)

44 ft. of 3/4" copper tubing type K, soft.....	\$ 34.32
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. Stop Box, Complete.....	\$
Tapping machine use.....	\$ 1.--
Bulldozer	\$ 5.--
Carting.....	\$ 2.--
Labor.....	\$ 12.22