

Sept. 13, 1956

#24992

Alfred G. Doyle

S.S. Kempton St., W x Brownell Ave.

1 1/4"

Please install 1" City Meter &
1" Copper service to supply snack-bar.

Actual Cost. Will notify when ready.

Measure of 1 1/4" Stop:

W x W line Brownell Avenue	124.4
S x N " Metropolitan Avenue	8.3
E x E " Building	18.4

Laid with drain

Service laid to a point 2 ft. inside property line

Work done November 2, 1956

(over)

34 ft. of 1½" Copper tubing type K, soft.....\$	31.28
1-1½" Corporation, fig. 438 - Red Hed.....\$	
1-1½" Cop. to cop. stop, fig. 415 - R. H.....\$	
1 C. I. stop box, complete.....\$	
1-2"x1½" #H-10522 Mueller Service Clamp.....\$	
1 Street cut: 5' x 2' Warrenite.....\$	
Compressor use.....\$	6.--
Tapping machine use.....\$	2.--
Carting.....\$	2.--
Labor.....\$	33.36