

Oct. 4, 1956

#25011 Pauline Fabian
N.S. Bristol St., E x Acushnet Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply bunglow. Owner
will dig trench and notify when ready.
Actual Cost.

Measure of 3/4" stop:

E x E line Acushnet Avenue	273.0
S x N " Bristol Street	8.0
W x E " House	4.4

Work done October 9, 1956

(over)

24 ft. of 3/4" copper tubing type K, soft.....	\$ 18.72
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. Stop Box, complete.....	\$
1 street cut: 6' x 2' Pen. Mac.....	\$
Tapping machine use.....	\$ 1.--
Compressor use.....	\$ 6.--
Carting.....	\$ 2.--
Labor.....	\$ 48.58

Water Dept. supplied 24 ft. of copper from main to curb stop.

Owner supplied 30 ft. of copper from the curb stop to inside cellar.