

Oct. 5, 1956

#25015 Henry J. Valois
S.E. Cor. Acushnet Ave., & Peckham
Lane.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. To
street line only. Ready for service. Actual
Cost.

Measure of 3/4" Stop:

N x N line Fox Street	157.2
W x E " Acushnet Ave.	5.3
N x S " House	8.3

Work done October 10, 1956

(over)

41 ft. of 3/4" copper tubing type K, soft....	\$ 31.98
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H....	\$
1-1/2" I. Stop Box, Complete.....	\$
2 Street cuts: 8' x 2 1/2' & 5' x 2' Warrenite	\$
Compressor use.....	\$ 18.--
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
Supervision.....	\$ 14.96
Labor.....	\$ 62.98

24 ft. of 3/4" copper tubing type K, soft installed
 from property line to meter inside building Aug. 12,
 1960 - inspected by J. Barboza

Line Service