

Oct. 5, 1956

#25016 Frank Amaral
W.S. Milbury St., S x Butler St.

Please install 3/4" City Meter &
3/4" Copper service to supply cottage.
Main to be extended. Actual Cost. 50¢
ASSESSMENT.

Measure of 3/4" Stop:

N x N line	Uxbridge Street	91.3
E x W	" Milbury Street	5.9
S x N	" House	8.5

Work done October 9, 1956

(over)

42 ft. of 3/4" copper tubing type K, sdt.....	\$	32.76
1-3/4" Corporation, fig. 438 - Red Hed.....	\$	
1-3/4" Cop. to cop. stop, fig. 415 - R. H....	\$	
1-C. f. Stop Box, Complete.....	\$	
Tapping machine use.....	\$	1.--
Motocrane use.....	\$	11.35
Carting.....	\$	2.--
Labor.....	\$	5.10