

Oct. 9, 1956

#25017

Walter M. Szela

N.S. Exeter St. at Town Line

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
To be laid with drain. Actual Cost.

Measure of 3/4" Stop:

W x W line Commonwealth Avenue	93.8
S x N " Exeter Street	7.6
W x E " House	9.9
Laid with drain	

Work done November 1, 1956

(over)

49 ft. of 3/4" copper tubing type K, soft.....	\$ 29.40
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. Stop Box, complete.....	\$
1 street cut: 4' x 2' Warrenite.....	\$
Compressor use.....	\$ 3.--
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
Labor.....	\$ 33.95