

Oct. 15, 1956

#25021 Joseph E. Rock
W.S. Acushnet Ave., N x Victoria St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Lay with drain. Actual Cost.

Measure of 3/4" stop:

N x N line Victoria Street	56.8
E x W " Acushnet Avenue	8.3
N x S " House	4.5

Laid with drain

Work done December 18, 1956

(over)

44 ft. of 3/4" copper tubing type K, soft.....	\$26.40
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. Stop Box, Complete.....	\$
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
Labor.....	\$14.--