

Oct. 15, 1956

#25022 George T. Martins
S.S. Branscomb St., E x Somerset St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Lay with drain. Actual Cost.

Measure of 3/4" copper stop:

E x E line Somerset St.	184.8
N x S " Branscomb St.	8.8
W x E " House	0.5

Laid with drain

Work done December 10, 1956

(over)

33 ft. of 3/4" copper tubing type K, soft.....	\$ 19.80
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	1.--
Carting.....	2.--
Labor.....	\$ 25.74