

Nov. 5, 1956

#25039 Antone Baptiste
 N.S. Hollyhock St., W x Field St.

 Please install 3/4" City Meter &
3/4" Copper service to supply cottage.
Actual Cost. Lay with drain.

Measure of 3/4" Step:

W x W line Field Street	92.2
S x N " Hollyhock Street	7.9
E x E " House	15.8

Laid with drain

Work done December 13, 1956

(over)

60 ft. of 3/4" copper tubing type K, soft.....	\$36.--
1-3/4" Corporation, fig. 438 - Red Red.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Red....	\$
1 C. I. Stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
1 street cut: 5' x 2' Warrenite.....	\$
Compressor use.....	\$ 6.--
Carting.....	\$ 2.--
Labor.....	\$37.15