

25 ft. - from property line to a point inside
by owner
2-1-57

Nov. 7, 1956

inspected by
John Barboza

#25040

Corporation of the Church of St.
John the Baptiste
E.S.Orchard St., S x Hawthorn St.

Please install 3" Taker's Meter &
3" Copper service to supply school. To
street line only. Actual Cost.

Measure of 3" Stop:

S x S line Grove Street	125.2
W x E " Orchard Street	25.9
N x S " Building	44.2

Work done November 8 & 9, 1956

(over)

25½ ft. of 3" Copper tubing type K, soft.....	\$ 86.45
1-3" Tapping gate Valve - Darling.....	\$
1-6"x6"x3" Tapping Sleeve - A. P. Smith.....	\$
1-4" G. I. gate box, complete.....	\$
3-3" Cop. to cop. cplg., A-1775.....	\$
1-3" Cop. to Hub Caulk, Conn. Xheavy Shop Stock	6.60
29½ lbs. caulking lead.....	\$
2 lbs. braided jute.....	\$
Compressor use.....	13.50
Tapping machine use.....	7.50
1 Street cut: 7' x 2½' Warrenite.....	\$
1 Sidewalk cut: 4' x 2½' Concrete.....	\$
Carting.....	5.--
Labor.....	87.74
Supervision.....	20.--