

Nov. 13, 1956

#25044

Theodore T. Picard

N.E. Cor. Ashley Blvd. & Ohio St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.

Actual Cost, Lay with drain.

Measure of 3/4" Stop:

E x E line Ashley Blvd.	60.1
-------------------------	------

S x N " Ohio Street	8.1
---------------------	-----

E x E 1 " House	4.2
-----------------	-----

Laid with drain

Work done December 13, 1956

SEE SER & EAK FILE:

SER. RELOWERCH
(over)

~~Corporation is 4 ft. E x curb stop~~

67 lb. of 3/4" copper tubing type K, soft.....	\$	28.20
1-3/4" Corporation, fig. 438 - Red Hed.....	\$	
1-3/4" Cop. to cop. stop, fig. 415 - Red. Hed.	\$	
1-C. I. stop box, complete.....	\$	
Tapping machine use.....	\$	1.-
Bulldozer use.....	\$	5.-
Carting.....	\$	2.-
Labor.....	\$	18.98