

Nov. 20, 1956

#25050 Henry J. Valois
N. J. Fox St., E. x Acushnet Ave.

Please install $3/4$ " City Meter and
 $3/4$ " Copper Service to supply bunga-
low. Actual Cost. Main extension
applied for 50¢ Taker to dig trench
on his land.

Measure of $3/4$ " Stop:

E x E line	Acushnet Avenue	130.0
S x N "	Fox Street	8.2
W x W "	House	1.8

Work done December 10, 1956

(over)

56 ft. of 3/4" copper tubing type K, soft.....	\$ 33.60
1-3/4" Corporation, fig. 413 - Red Hed..	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed..	\$
1-3. I. Stop Box, Complete.....	\$
Tapping machine use.....	\$ 1.--
Motocrane use.....	\$ 23.70
Carting.....	\$ 2.--
Labor.....	\$ 6.86