

Dec. 3, 1956

#25053 Elmwood Enterprises Inc.
S. E. Cor. Foxborough & Upton Sts.

Please install 1" City Meter &
1" Copper service to supply bungalow. Actual
Cost. On existing main. 50¢ AGREEMENT.
Will notify when ready.

Measure of 1" Stop:

S x S line Upton Street	21.5
W x E " Foxborough St.	7.9
S x N " House	7.8

Work done December 7, 1956

(over)

54 ft. of 1" copper tubing type K, soft.....	\$ 40.50
1-1" Corporation, #1200 - Welsbach Corp.....	\$
1-1" Cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. Stop box, complete.....	\$
Tapping machine use.....	\$ 1.50
1 street cut: 5½' x 2' Warrenite.....	\$
Compressor use.....	\$ 9.--
Carting.....	\$ 2.--
Labor.....	\$ 37.44