

Connected to main: March 12, 1957
Dec. 10, 1956

#25058

John Lopes

N.E. Cor. Harvard St. & Townsend St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual Cost. Main to be extended. 50¢
AGREEMENT.

Measure of 3/4" step:

S x S line Sutton Street	168.3
W x E " Harvard Street	7.9
N x S " House	16.7

Laid with drain

Work done December 19, 1956

(over)

65 ft. of 3/4" copper tubing type K, soft.....	\$37.05
1-3/4" Corporation, fig. 438 - Red Hed.....	
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed....	
1 C. I. Stop Box, complete.....	
Tapping machine use.....	1.00
Bulldozer use.....	5.00
Carting.....	2.00
Labor.....	\$15.89
1-3/4" cop. to cop. cplg., A-1525.....	