

Dec. 27, 1956

#25065 Union Nursing Home Inc.
S.S.#18 Willis St., E x Pleasant St.

Please install $1\frac{1}{2}$ " City Meter &
 $1\frac{1}{2}$ " Copper service to supply nursing home.
Second Service. Lay with drain if possible.

Measure of $1\frac{1}{2}$ " Stop:

W x W line Purchase Street	94.4
N x S " Willis Street	5.6
W x E " House	24.8

Work done February 14 & 15 & 18, 1957

Electric duct is 3' deep and is $2\frac{1}{2}$ ' (over)
south from main pipe.

28 ft. of 1½" copper tubing type K, soft....	\$ 33.88
1-1½" Corporation #1200 - Welsbach Corp....	\$
1-1½" Cop. to cop. stop, fig. 415 - R. Hed.	\$
1-6"x1½" H-10527 Mueller double strap clamp tapped with Mueller thread.....	\$
1 R-144 Caldwell Valve Box.....	\$
Drilling machine use.....	3.--
* Compressor use.....	9.--
* 1 street cut: 6' x 5' Cement & Stone.....	\$
* 1 sidewalk cut: 5' x 4' Warrenite.....	\$

See Service #25072 for the carting, labor, and supervision charges. This service and Service# 25072 were laid in the same trench.

* These charges are also for Service #25072 which was laid in the same trench.