

Jan. 28, 1957

#25075 Willard F. Staples
N.E. Cor. #4 Meriam & Bedford Sts.

Please install 1" City Meter & 1"
Copper service to supply house. To replace
Ser. #19325 to be discontinued(leaking).
Actual Cost.

Measure of 1" Stop:

N	x	N	line	Bedford Street
W	x	E	"	Meriam Street
S	x	N	"	House

60.2
6.3
6.6

Work done January 29, 30, & 31, 1957

(over)

55 ft. of 1" copper tubing type K, soft.....	\$	41.25
1-1" Corporation, #1200/Walsbach Corp.....	\$	
1-1" Copper Stop, fig. 415 - Red Hed.....	\$	
1 C. I. Stop Box Bottom (only).....	\$	
1-1" Copper to copper cplg., A-1552.....	\$	
Compressor use.....	\$	12.--
Tapping machine use.....	\$	1.50
1 Street cut: 5' x 2' Warrenite.....	\$	
1 Sidewalk cut: 4' x 3' Cement.....	\$	
Carting.....	\$	5.--
Labor.....	\$	47.95