

Feb. 18, 1957

#25081 Carl O. Johnson
N.S. Pinette St., W x Brownell Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
To be laid with drain. Actual Cost.

Measure of $3/4$ " stop:

W x W line Brownell Avenue	313.8
S x N " Pinette Street	7.9
W & E " House	5.9

Laid with drain

Work done March 29, 1957

(over)

Corporation is 6 ft. E x stop box (over - for sketch)

44 ft. of 3/4" copper tubing type K, soft.....	25.08
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Compressor use.....	3.--
Tapping machine use.....	1.--
1 street cut: 4' x 2' Warrenite.....	
Carting.....	2.--
Labor.....	30.50

