

Feb. 26, 1957

#25086 Armand D. Silva
S.S. Bellevue St., W x Mina St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
To be laid with drain. Actual Cost.

Measure of 3/4" Stop:

W x W line Mina Street	259.3
N x S " Bellevue Street	8.5
W x E " House	9.8

Laid with drain

Work done March 8, 1957

(over)

38 ft. of 3/4" copper tubing type K, soft.....	\$	21.66
1-3/4" Corporation, fig. 438 - R. H.....	\$	
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Tapping machine use.....	\$	1.--
Carting.....	\$	2.--
Labor.....	\$	5.93