

Feb. 27, 1957

#25087

Albert R. Gomes

S.W. Cor. Carlisle & Milford St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

S x S line Carlisle Street	31.0
E x W " Milford Street	8.0
N x S " House	5.3

Laid with drain

Work done March 28, 1957

(over)

30 ft. of 3/4" copper tubing type K, soft.....	\$ 17.10
1-3/4" corporation, fig. 438 -- Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	1.--
Carting.....	2.--
Labor.....	18.67