

Feb. 28, 1957

#25088

Edward Piwawarezyk

N.S. Maryland St., E x Caswell St.

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. To
be laid with drain. Actual Cost.

Measure of 3/4" Stop:

E x E line Caswell Street	129.3
---------------------------	-------

S x N " Maryland Street	7.8
-------------------------	-----

E x E " House	1.0
---------------	-----

Laid with drain

Work done March 28, 1957

(over)

53 ft. of 3/4" copper tubing type K, soft.....	\$ 30.21
1 - 3/4" corporation, fig. 438 - Red Hed.....	\$
1 - 3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
Compressor use.....	\$ 3.--
Tapping machine use.....	\$ 1.--
1 street cut: 4' x 2' Warrenite.....	\$
Carting.....	\$ 2.--
Labor.....	\$ 53.52