

March 7, 1957

#25090 Manuel G. Netto
N. W. Cor. Brooklawn Ave. & Ashley Blvd.

Please install $3/4$ " City Meter and
 $3/4$ " Copper service to supply bungalow.
To be laid with drain. Actual cost

Measure of $3/4$ " stop:

N x N line Brooklawn Ave.	23.2
E x W " Ashley Blvd.	8.0
N x S " House	7.3

Laid with drain

Work done May 1, 1957

(over)

34 ft. of 3/4" copper tubing type K, soft.....	\$ 19.38
Labor.....	\$ 50.40
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 1.50