

Mar. 19, 1957

#25095 Clarence F. Frates

N. ~~E.~~ W. Cor. Watson & Duke St. (~~S. E. W. Cor.~~)

Please install 3/4" City Meter & 3/4" copper service to supply bungalow. Lay with drain.

Measure of 3/4" stop:

N x N line Duke Street	22.1
E x W " Watson Street	6.0
N x S " House	1.2

Laid with drain

Work done March 29, 1957

(over)

27 ft. of 3/4" copper tubing type K, soft.....	\$ 15.39
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
La or.....	\$ 18.05