

Mar. 25, 1957

#25100

Roger L. Rousseau
S.S. Aquidneck St., W x Rod. Fr.
Blvd. (East)

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Lay
with drain.

Measure of $3/4$ " Stop:

E x W line Margaret Street	41.9
N x S " Aquidneck Street	8.5
E x W " House	10.8

Laid with drain

Work done May 13, 1957

(over)

42 ft. of 3/4" copper tubing type K, soft.....	23.94
Labor.....	6.72
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	3.00