

Mar. 26, 1957

25101 Gerald L. Coleman
N. E. Corner Park Ave. & Prescott St.

Please install $3/4$ " city meter & $3/4$
copper service to supply bungalow. Owner to
dig trench & notify when ready. Special assess-
ment on existing main. Actual cost. \$.20 AGREEMENT

Measure of $3/4$ " Stop:

N x N line Park Avenue	43.7
W x E " Prescott Street	7.5
N x N " House	17.4

Work done April 4, 1957

(over)

60 ft. of 3/4" copper tubing type K, soft.....	\$ 34.20
1-3/4" Cprporation, fig. 438 - RH.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - RH.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
Labor.....	\$ 12.53