

Mar. 26, 1957

25104

Armand Sansoucy

S. S. Dewey St. & W X Acushnet Ave.

Please install $3/4$ " city meter &
 $3/4$ " copper service to supply bungalow. To be
laid with drain. Actual cost.

Measure of $3/4$ " stop:

W x W line Acushnet Ave.	261.5
--------------------------	-------

N x S " Dewey Street	8.6
----------------------	-----

W x E " House	5.8
---------------	-----

Laid with drain

Work done April 10, 1957 and April 29, 1957

(over)

41 ft. of 3/4" copper tubing type K, soft.....	\$ 23.37
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R d Hed....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
Labor.....	\$27.35
Compressor use.....	\$ 1.50
1-3/4" cop. to cop. cplg., A-1525.....	\$