

April 8, 1957

#25115 John M. Vickers St
S. W. Corner Churchill St. & Bartlett

Please install 3/4" City Meter & 3/4"
copper service to supply bungalow, on existing
main. Will notify when ready. \$5.50 AGREEMENT

Measure of 3/4" Stop:

W x W line Bartlett Street	55.8
N x S " Churchill Street	8.0
W x W " House	1.6

Work done April 30, 1957

(over)

45 ft. of 3/4" copper tubing type K, soft...	\$ 25.65
Labor.....	\$ 16.06
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00
Compressor use.....	\$ 3.00