

#61

April 8, 1957

#25116

Joseph F. Rebello

N. S. Hudson St., E X Fort St.

Please install 3/4" City Meter & 3/4" copper service to supply cottage. Main to be extended. \$.50 AGREEMENT

Measure of 3/4" Stop:

E x E line Fort Street

138.0

S x N " Hudson Street

5.0

W x E " House

8.7

Work done May 7, 1957

(over)

49 ft. of 3/4" copper tubing type K, soft.....	\$ 27.93
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
Labor.....	7.15
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. Stop box, complete.....	\$
Carting.....	2.—
Tapping machine use.....	3.—
Motocrane use.....	8.47
Bulldozer.....	2.50