

April 9, 1957

#25117 Lillian Simmons
S. W. Cor. Alden & Ridge Sts.

Please install 1" City Meter & 1"
copper service to supply ranch house. Lay with
drain.

Measure of 1" Stop:

W x W line Ridge Street	54.5
N x S " Alden Street	8.0
E x W " House	18.1

Laid with drain

Work done May 10, 1957

(over)

40 ft. of 1" copper tubing type K, soft.....	28.40
1-1" Corporation, fig. 438 - Red Hed.....	
1-1" Cop. to cop. stop, fig. 415 - Red Hed....	
1 C. I. stop box, complete.....	
Labor.....	18.34
Carting.....	2.--
Tapping machine use.....	5.--