

April 10, 1957

#25121 Katherine I. Reale
N. W. Cor. Acushnet Ave. & Jordan St.

Please install 3/4" City Meter & 3/4"
copper service to supply cottage. They will dig
trench and notify.

Measure of 3/4" stop:

N x N line Jordan Street	33.1
E x W " Acushnet Avenue	8.0
N x S " House (main)	3.5

Work done April 12, 1957

(over)

68 ft. of 3/4" copper tubing type K, soft.....	\$ 38.76
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" copper to copper stop, fig. 415.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Motocrane use.....	\$ 7.--
Compressor use.....	\$ 6.--
1 street cut: 8' x 2' Warrenite.....	\$
Carting.....	\$ 2.--
Labor.....	\$ 53.40