

April 24, 1957

#25132

Stanley E. Nowak

W. S. Maywood St., S X Brooklawn Ave.

149

Please install 3/4" City Meter & 3/4" copper service to supply bungalow. Lay with drain

Measure of 3/4" Stop:

S x S line Brooklawn Avenue

201.4

E x W " Maywood Street

~~9.3~~

6.5

S x N " House

13.8

Laid with drain

Work done May 3 & 6, 1957

(over)

44 ft. of 3/4" copper tubing type K, soft....	\$ 25.08
Labor.....	\$ 14.28
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - B. H....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 1.50
1-3/4" cop. to cop. cplg., A-1525.....	\$