

April 25, 1957

#25133

Joseph A. Travers, Jr.

N. S. Elliot St., E. X Acushnet Ave.

Please install 3/4" City Meter &
3/4" copper service to supply bungalow. Main
to be extended. Box on taker's land. .50 AGREEMENT

Measure of 3/4" stop:

E x E line Morris Street	1.5
S x N " Elliot Street	8.0
W x W " House	62.5

Work done May 16, 1957

(over)

33 ft. of 3/4" copper tubing type K, soft.....	\$	18.81
Labor.....	\$	10.72
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.—
Tapping machine use.....	\$	3.—
Motoerane use.....	\$	8.26
Bulldozer use.....	\$	2.50
Supervision.....	\$	2.09