

April 25, 1957

#25134

N. B. Free Public Library

E.S. Drive, opposite Irvington St.

Please install 2" Takers' Meter, & 2"
copper service to supply Wilks Branch Library.

Measure of 2" gate valve-

E x W Line Irvington Court	16.7
N x S " Irvington Street	14.2
N x S " Library Bldg.	47.2
Work done July 24, 1957	

(OVER)

1 ft. of 2" copper tubing type K soft.....	\$ 1.62
1-2" Darling gate valve-all bell.....	\$
1-4" C.I. gate box-complete.....	\$
1-8" C.I. plug- tapped 2".....	\$ 8.28
2-2" Cop. to hub caulking connections A-7086....	\$
1-2" I.P.N. to 2" copper coupling A-1672.....	\$
8# Caulking lead.....	\$
4# Leadite.....	\$
1# Braided jute.....	\$
Carting.....	\$
Labor.....	\$ 10.44