

(297 Coffin Ave.)

May 20, 1957

#25166 Frederick J. Reusch  
N. S. Armsby St., E x Pine Grove St.

Please install  $3/4$ " City Meter and  
 $3/4$ " Copper Service to supply bunga-  
low. Lot line only. Main to be  
extended. 50¢

Measure of  $3/4$ " Stop:

|                           |       |
|---------------------------|-------|
| E x E line Pine Grove St. | 117.0 |
| S x N " Armsby Street     | 8.0   |
| E x W " House             | 13.2  |

Work done May 27, 1957

Owner supplied & laid 25 ft. of copper  
from prop. line to inside cellar. - Insp. by J. Barboza (over)

|                                                |          |
|------------------------------------------------|----------|
| 32 ft. of 3/4" copper tubing type K, soft..... | \$ 18.24 |
| Labor.....                                     | 7.61     |
| 1-3/4" corporation, fig. 438 - Red Hed.....    | \$       |
| 1-3/4" cop. to cop. stop, fig. 415 - R. H..... | \$       |
| 1 C. I. stop box, complete.....                | \$       |
| Carting.....                                   | \$ 2.--  |
| Tapping machine use.....                       | \$ 3.--  |
| Motocrane use.....                             | \$ 9.25  |
| Bulldozer use.....                             | \$ 2.50  |