

May 29, 1957

Pacella Bros., Inc.
Dedham, Mass.

#25174-C N. B. Water Department
N. B., # 409 Hathaway Rd., W.X
Shawmut Ave.

Please install $3/4$ " Copper service
to supply pump house. For convenience of Pump
House. No meter application.

Measure of $3/4$ " Stop:

N x E line Pump House	10.4
W x E " Pump House	6.4
E x W " Pump House	8.3

Work done May 28, 1957

Changed to a connection 11-7-62 (over)
by M. ASHLEY

37½ ft. of 3/4" copper tubing type K, soft....	\$ 21.38
Labor.....	7.08
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.00
Tapping machine use.....	3.00

