

June 4, 1957

82 Lucas St.

25182 Liberal J. Borges
S.W. Cor Aquidneck St. & Brock Ave.

Please install $3/4$ " City meter &
 $3/4$ " copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

W x W line Brock Avenue	25.6
N x S " Aquidneck Street	10.0
W x E " House	0.7

Laid with drain

Work done June 17, 1957

(over)

33 ft. of 3/4" copper tubing type K, soft.....	\$ 18.81
Labor.....	\$ 12.54
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" copper to copper stop, fig. 415 - R. H.#	\$
1 G. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—
Bulldozer use.....	\$ 2.50