

June 6, 1957

77 Sidney St.

#25183

John Florio

E.S. Rod. French Blvd. (W), N X

Bonito St.

Please install 3/4" City meter &
3/4" copper service to supply bungalow. Lay with
drain.

Measure of 3/4" Stop:

N x N line	Bonito Street	193.0
W x E	" Rodney French Blvd. (W)	5.0
N x N	" House	5.6

Laid with drain

Work done June 21, 1957

(over)

40 ft. of 3/4" copper tubing type K, soft....	\$	22.80
Labor.....	\$	20.88
1-3/4" Corporation, fig. 438 - Red Hed.....	\$	
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.—
Tapping machine.....	\$	3.—
Compressor use.....	\$	1.50