

216 Princeton St

June 20, 1957

25195

Adela Wojtowicz

W.S. Ashley Blvd., N X Irvington St

Please install 3/4" City Meter &

3/4" copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

N x N line Irvington St.

243.1

E x W " Ashley Blvd.

7.1

S x N " House

1.5

Partly laid with drain

Work done July 3, 1957 (partial)

Work completed: July 5, 1957

(over)

48 ft. of 3/4" copper tubing type K, soft.....	\$ 26.40
Labor.....	\$ 32.70
1-3/4" composition, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 4.00
Tapping machine use.....	\$ 3.00
Compressor use.....	\$ 3.00
1 street cut: 4' x 2' Warrenite.....	\$
1-3/4" cop. to cop. cplg., A-1525.....	\$