

June 25, 1957

126 Campbell St

25203

Ernest E. Gillum Jr.

W.S. Turner St., S X Mt. Vernon St.

Please install 1" City Meter & 1"
copper service to supply bungalow. Main to be
extended approx. 130'. \$.50 Agreement

Measure of 1" stop:

S x S Line Mt. Vernon St.

222.5

E x W " Turner St.

8.0

N x S " House

10.8

Work done June 26, 1957

Aug. 22, 1957 - 1-8"x1" DC-20-7E

(Over)

Smith-Blair Saddle installed at tap

42 ft. of 1" copper tubing type K soft.....	\$28.56
Labor.....	4.32
1-1" Corporation, fig. 438- Red Hed.....	
1-1" cop. to cop. stop fig. 415- Red Hed.....	
1-C.I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	5.00
Bulldozer use	2.50